UT1304 Wakarusa Wastewater Treatment Plant and Conveyance Corridor

List of Important Project Dates Updated 4/9/2014

CONTRACT	TASK		CC Execute ESA	START	END	CC Set Bid Date	ADVERTISE	BID	CC Award	NTP	Construction COMPLETION
Original	Phase 150 - Initial Design Services		7/23/2014	7/30/2013	3/26/2014						
Supplement No. 1	Phases 200, 300, and 350 - Preliminary Design		10/22/2013	11/4/2013	10/3/2014						
	UT1304 - Contract 1 UT1304 - Contract 2A PW1405 UT1304 - Contract 3	Haskell Avenue Casing Pipe (Phases 300 & 350) Force Mains and Fiber Optic (Phases 300 & 350) ⁽¹⁾ Access Roads ⁽²⁾ Site Fill ⁽²⁾				3/11/2014 5/13/2014 5/13/2014 5/13/2014	3/12/2014 5/27/2014 5/14/2014 5/14/2014	4/1/2014 6/24/2014 6/10/2014 6/10/2014	4/8/2014 7/8/2014 6/17/2014 6/17/2014	4/15/2014 8/15/2014 7/15/2014 7/15/2014	5/30/2014 6/30/2015 11/28/2014 11/28/2014
Supplement No. 2	Additional Services - Facility Space Analysis			3/24/2014	4/24/2014						
Supplement No. 3	Phases 200 and 300 - PS10 Additio UT1304 - Contract 2A UT1304 - Contract 2B UT1304 - Contract 2C	nal Services and Baker Wetland Enhancements Pedestrian Bridge, Fiber Optic Cable, and East Trail Section A (concurrent w/ Force Mains) Ashphalt Parking Lots 1 & 2 - Visitors Center, N1250 Rd & Haskell (after completion of Visitors Center and New Haskell Ave) Gravel Parking Lots 3 & 4 and West Trail Sections B & C (after removal of existing Louisiana and 35th St)	4/8/2014	4/8/2014	8/18/2014	5/13/2014 3/10/2015 2/9/2016	5/27/2014 3/11/2015 2/10/2016	6/24/2014 4/7/2015 3/1/2016	7/8/2014 4/14/2015 3/8/2016	8/15/2014 4/28/2015 3/22/2016	6/30/2015 7/30/2015 6/30/2016
Supplement No. 4	Phases 300, 350, 400, and 500 - Fir UT1304 - Contract 5 UT1304 - Contract 2A UT1304 - Contract 3 UT1304 - Contract 6 UT1304 - Contract 4	nal Design Pump Station No. 10 Force Mains (Phases 400 & 500) Site Fill and Access Roads (Phases 400 & 500) Wakarusa WWTP Kansas River WWTP Lab Improvements	4/22/2014	4/28/2014 8/15/2014 7/15/2014	3/20/2015 6/30/2015 11/28/2014	1/13/2015 1/13/2015 11/4/2014	1/14/2015 1/14/2015 11/5/2014	2/17/2015 2/17/2015 12/2/2014	3/10/2015 3/10/2015 12/16/2014	3/24/2015 3/24/2015 1/26/2015	12/1/2016 12/1/2017 11/30/2015
Supplement No. 5	CPS, Resident Engineering, and Start-up		3/10/2015	3/24/2015	12/1/2017						
Supplement No. 6	Contingency			4/2/2018	6/22/2018						
	Notes:										

(1.) This schedule is dependent on reviews, discussions, and decisions with KDOT, Southern Star, KDHE, and the City. Progress of Southern Star gas line relocation project should be closely monitored to make sure that they maintain their current projected schedule as the force main is dependent on its completion.

(2.) Can be one contract if City desires, but does not have to be.