

UT1304 Wakarusa Wastewater Treatment Plant and Conveyance Corridor
List of Important Project Dates

Updated 6/24/2014

CONTRACT	TASK	CC Execute ESA	START	END	CC Set Bid Date	ADVERTISE	BID	CC Award	NTP	Construction COMPLETION
Original	Phase 150 - Initial Design Services	7/23/2014	7/30/2013	3/26/2014						
Supplement No. 1	Phases 200, 300, and 350 - Preliminary Design	10/22/2013	11/4/2013	10/3/2014						
	UT1304 - Contract 1 Haskell Avenue Casing Pipe (Phases 300 & 350)				3/11/2014	3/12/2014	4/1/2014	4/8/2014	4/15/2014	5/30/2014
	UT1304 - Contract 2A Force Mains and Fiber Optic (Phases 300 & 350) ⁽¹⁾				5/20/2014	6/25/2014	7/22/2014	8/5/2014	8/15/2014	6/30/2015
	UT1304 - Contract 3 (PW1405) Site Fill and Access Roads				5/20/2014	6/2/2014	6/24/2014	7/1/2014	7/15/2014	12/19/2014
Supplement No. 2	Additional Services - Facility Space Analysis		3/24/2014	4/24/2014						
Supplement No. 3	Phases 200 and 300 - PS10 Additional Services and Baker Wetland Enhancements	4/8/2014	4/8/2014	8/18/2014						
	UT1304 - Contract 2A Pedestrian Bridge, Fiber Optic Cable, and East Trail Section A (concurrent w/ Force Mains)				5/20/2014	6/25/2014	7/22/2014	8/5/2014	8/15/2014	6/30/2015
	UT1304 - Contract 2B Ashphalt Parking Lots 1 & 2 - Visitors Center, N1250 Rd & Haskell (after completion of Visitors Center and New Haskell Ave)				3/10/2015	3/11/2015	4/7/2015	4/14/2015	4/28/2015	7/30/2015
	UT1304 - Contract 2C Gravel Parking Lots 3 & 4 and West Trail Sections B & C (after removal of existing Louisiana and 35th St)				2/9/2016	2/10/2016	3/1/2016	3/8/2016	3/22/2016	6/30/2016
Supplement No. 4	Phases 300 & 350 Final Design & Bidding, Phases 400 & 500 Construction Phase Services	4/22/2014	4/28/2014	3/20/2015						
	UT1304 - Contract 2A Force Mains (Phases 400 & 500)		8/15/2014	6/30/2015						
	UT1304 - Contract 3 (PW1405) Site Fill and Access Roads (Phases 400 & 500)		7/15/2014	12/19/2014						
	UT1304 - Contract 4 Kansas River WWTP Lab Improvements				11/4/2014	11/5/2014	12/2/2014	12/16/2014	1/26/2015	11/30/2015
	UT1304 - Contract 5 Pump Station No. 10				1/13/2015	1/14/2015	2/17/2015	3/10/2015	3/24/2015	12/1/2016
	UT1304 - Contract 6 Wakarusa WWTP				1/13/2015	1/14/2015	2/17/2015	3/10/2015	3/24/2015	12/1/2017
Supplement No. 5	CPS, Resident Engineering, and Start-up	3/10/2015	3/24/2015	12/1/2017						
Supplement No. 6	Contingency		4/2/2018	6/22/2018						
Notes:										
(1.) This schedule is dependent on reviews, discussions, and decisions with KDOT, Southern Star, KDHE, and the City. Progress of Southern Star gas line relocation project should be closely monitored to make sure that they maintain their current projected schedule as the force main is dependent on its completion.										