

UT1304 Wakarusa Wastewater Treatment Plant and Conveyance Corridor

List of Important Project Dates

Updated 12/31/2014

CONTRACT	TASK	CC Execute ESA	START	END	CC Set Bid Date	ADVERTISE	BID	CC Award	NTP	Construction COMPLETION
Original	Phase 150 - Initial Design Services	7/23/2014	7/30/2013	3/26/2014						
Supplement No. 1	Phases 200, 300, and 350 - Preliminary Design	10/22/2013	11/4/2013	10/3/2014						
	UT1304 - Contract 1	Haskell Avenue Casing Pipe (Phases 300 & 350)			3/11/2014	3/12/2014	4/1/2014	4/8/2014	6/16/2014	7/31/2014
	UT1304 - Contract 2A	Force Mains and Fiber Optic (Phases 300 & 350)			5/20/2014	6/25/2014	8/12/2014	8/26/2014	9/9/2014	8/20/2015
	UT1304 - Contract 3 (PW1405)	Site Fill and Access Roads			5/20/2014	6/2/2014	6/24/2014	7/1/2014	7/16/2014	5/31/2015
Supplement No. 2	Additional Services - Facility Space Analysis		3/24/2014	4/24/2014						
Supplement No. 3	Phases 200 and 300 - PS10 Additional Services and Baker Wetland Enhancements	4/8/2014	4/8/2014	8/18/2014						
	UT1304 - Contract 2A	Pedestrian Bridge, Fiber Optic Cable, and East Trail Section A (concurrent w/ Force Mains)			5/20/2014	6/25/2014	8/12/2014	8/26/2014	9/9/2014	8/20/2015
	UT1304 - Contract 2B	Asphalt Parking Lots 1 & 2 - Visitors Center, N1250 Rd & Haskell (after completion of Visitors Center and New Haskell Ave)			6/9/2015	6/10/2015	7/7/2015	7/21/2015	8/4/2015	11/6/2015
	UT1304 - Contract 2C	Gravel Parking Lots 3 & 4 and West Trail Sections B & C (after removal of existing Louisiana and 35th St)			2/9/2016	2/10/2016	3/1/2016	3/8/2016	3/22/2016	6/30/2016
Supplement No. 4	Phases 300 & 350 Final Design & Bidding, Phases 400 & 500 Construction Phase Services	4/22/2014	4/28/2014	3/20/2015						
	UT1304 - Contract 2A	Force Mains (Phases 400 & 500)		9/9/2014	8/20/2015					
	UT1304 - Contract 3 (PW1405)	Site Fill and Access Roads (Phases 400 & 500)		7/16/2014	5/31/2015					
	UT1304 - Contract 4	Kansas River WWTP Lab Expansion			1/13/2015	1/14/2015	2/17/2015	3/10/2015	3/24/2015	4/30/2016
	UT1304 - Contract 4	Pump Station No. 10			1/13/2015	1/14/2015	2/17/2015	3/10/2015	3/24/2015	12/31/2017
	UT1304 - Contract 4	Wakarusa WWTP			1/13/2015	1/14/2015	2/17/2015	3/10/2015	3/24/2015	12/31/2017
Supplement No. 5	CPS, Resident Engineering, and Start-up	3/10/2015	3/24/2015	12/31/2017						
Supplement No. 6	Contingency		4/1/2018	6/30/2018						