

## Banks Construction, LLC

---

3982 E. State Hwy 116, Holton, KS 66436

Rod,

As of February 14, 2014 we have worked a total of eleven days. Due to the snow and cold weather, we are half way done as of February 16, 2014. We feel with the long range weather forecast, we will be done on time if not early.


We will have the pipe pulled in place by February 21, 2014. We will also have most of the fittings in place by February 21, 2014. By the week of February 24th, we will have started doing taps and testing and chlorinating.

The week of March 3rd will be general clean up and tapping in services and patching the street. Services will be finished up the same week.

We feel that the time constraints that phase three had should not cause any start up delays to phase one.

Sincerely,

Wayne and Dean Banks  
Owner

A handwritten signature in cursive script that reads "Wayne Banks".