



214 W 10th
Lawrence, KS 66044

PHONE: (785) 832-8864

FAX: (785) 832-1053

www.lawrenceshelter.org



November 23, 2012

Mayor Bob Schumm
Lawrence City Commission
6 East 6th Street
Lawrence, KS 66044

Dear Mayor Schumm:

With reference to the Lawrence Community Shelter's (LCS) Special Use Permit for 944 Kentucky/214 West 10th due to expire on December 31, 2012, this letter is to give you a status report on the construction progress which will have a direct effect on the moving date for the shelter.

Construction work is being done by B.A. Green Construction Co. As of October 31, B.A. Green stated that the average of the work completed was 69%. As of November 13, the contractor was projecting a substantial construction completion date of December 13 and a final completion of December 21. There are potential complications that may make these dates later but at this time we don't anticipate going past these dates.

If all goes according to plan, the LCS intends to move the last week of December. If the construction dates are late or if the weather is a deep snow or an ice storm that would inhibit the move, relocation may be beyond December 31 but this is not expected.

Very truly yours,

Loring Henderson
Director

cc: Scott McCullough
Planning and Development

Mission Statement: The mission of the Lawrence Community Shelter is to provide safe shelter and comprehensive support services and programs that provide a path to a positive future for people experiencing homelessness and people who are at risk of homelessness.



SP-12-7-11